
























## Status of Mount Vernon Triangle Transportation and Public Realm Design Project Implementation Actions

Fiscal Year 2010

Agency	Estimated Starting Year	Action - Description	Status*
Department of Parks and Recreation: 1			
	2006	MVTPR-CW-2.4-O:-Public Space: Interim Landscape at Massachusetts Ave/ 3rd Street/ H Street Intersection : Interim Landscape at Massachusetts Ave/ 3rd Street/ H Street Intersection (p. 42)	 Complete
District Department of Transportation: 17			
	2006	MVTPR-CW-2.4-A:-Roadway: Convert New Jersey Avenue to two-way : Convert New Jersey Avenue to two-way (p. 42)	 Planned
		MVTPR-CW-2.4-B:-Roadway: Install new bike lanes on K Street and 6th Street : Install new bike lanes on K Street and 6th Street (p. 42)	 In Process
		MVTPR-CW-2.4-C:-Roadway: Re-route bus to serve northbound and southbound New Jersey Avenue : Re-route bus to serve northbound and southbound New Jersey Avenue (p. 42)	 Planned
		MVTPR-CW-2.4-D:-Roadway: Construct and repave key streets : Construct and repave L Street, K Street, H Street, Eye Street, New York Avenue, Massachusetts Avenue, 5th Street, 4th Street, 3rd Street (p. 42)	 In Process
		MVTPR-CW-2.4-E:-Roadway: Repave and add median on New York Avenue : Repave and add median on New York Avenue (p. 42)	 Future
		MVTPR-CW-2.4-F:-Roadway: Repave 6th Street, New Jersey Avenue, and 2nd Street : Repave 6th Street, New Jersey Avenue, and 2nd Street (p. 42)	 Future
		MVTPR-CW-2.4-G:-Study/Design: Connecting L Street and 3rd Street : Study/Design connecting L Street and 3rd Street (p. 42)	 Future
		MVTPR-CW-2.4-H:-Study/Design: Support New York Avenue Study recommendations : Support New York Avenue Study recommendations (p. 42)	 In Process
		MVTPR-CW-2.4-I:-Study/Design: 3rd Street/ Massachusetts Avenue/ H Street Intersection : Study/Design 3rd Street/ Massachusetts Avenue/ H Street Intersection (p. 42)	 Future
		MVTPR-CW-2.4-K:-Public Space: Design and Construct K Street : Design and Construct K Street (p. 42)	 In Process
		MVTPR-CW-2.4-L:-Public Space: Design L Street : Design L Street (p. 42)	 In Process

Agency	Estimated Starting Year	Action - Description	Status*
District Department of Transportation: 17			
	2006	MVTPR-CW-2.4-P:-Public Space: Construct Massachusetts Ave : Construct sidewalks and public space along Massachusetts Avenue (p. 42)	 In Process
		MVTPR-CW-2.4-Q:-Public Space: Construct 3rd, 4th, 5th, H, Eye and L Streets : Construct sidewalks and public space along 3rd, 4th, 5th, H, Eye and L Streets (p. 42)	 In Process
		MVTPR-CW-2.4-R:-Roadway: Convert 4th Street and L Street to two-way operations : Convert 4th Street and L Street to two-way operations (p. 42)	 In Process
		MVTPR-CW-2.4-S:-Public Space: Construct New York Avenue : Construct sidewalks and public space along New York Avenue (p. 42)	 Planned
		MVTPR-CW-2.4-T:-Public Space: Construct New Jersey Avenue : Construct sidewalks and public space along New Jersey Avenue (p. 42)	 Future
		MVTPR-CW-2.4-U:-Public Space: Construct 2nd and 6th Streets : Construct sidewalks and public space along 2nd and 6th Streets (p. 42)	 Planned
Office of Planning: 2			
	2006	MVTPR-CW-2.4-M:-Public Space: Construct Reservations : Construct Reservations (p. 42)	 Planning Stage
		MVTPR-CW-2.4-N:-Public Space: Construct 3rd Street Neighborhood Park : Construct 3rd Street Neighborhood Park (p. 42)	 Cancelled
Private Sector: 1			
	2006	MVTPR-CW-2.4-J:-Public Space: Design and Construct Neighborhood Center : Design and Construct Neighborhood Center (p. 42)	 In Process

### Grand Total: 21

\* Future - No funding or action yet

Planning Stage - Project planning has been initiated by the lead or partner agencies

Planned - A project has been planned, but construction or implementation has not begun. A project in this stage may be waiting for approval or funding.

In Process - Construction or implementation work has been initiated by the lead or partner agencies, but is not yet completed

No Action - No action has occurred

Complete - Done

Cancelled - Project is no longer contemplated or part of an agency workplan